

## **VISION**

To create high quality and inspirational educational environments for our community

## **MISSION**

To continually improve
the facilities we manage
by deploying resources
in a well-planned and
efficient manner to
maximize value to those
we serve





## Summer 2020 Goals

Manage construction phase of time-sensitive major projects

React to programmatic/operational needs

Execute several smaller projects as planned in CIP /
Ops Budget

Effectively allocate new resources and initiate projects



# Silver Lane Main Building Roof

- Existing built up roof from late 1970s/early 1980s- covered by a "cap sheet" in 1990sintended to be temporary!
- OSCGR Grant for 76.78% of reimbursable project costs







# Silver Lane Main Building Roof

- Fully adhered EPDM membrane over tapered insulation system
- New Roof Drains
- 20-Year Full Warranty
- Budget: \$166,934, \$47k LS
  - Actual Project Cost \$104,588

Local share: \$24,285








## **EHHS Bleachers**

- 100% Funded through DEEP grant for a total cost of \$156,092
- Purchased through MHEC Consortium Electrically Operated Telescoping System

#### **Original (Old) Bleachers**





#### **New Hussey Bleacher System**





## **EHMS Bleachers**

- 100% Funded through DEEP Grant for a total cost of \$161,591
- Purchased through MHEC consortium Electronically Operated Telescoping System

#### **Old Bleacher Removal**



#### **New Hussey Bleacher System**





#### Manage the construction phase of time-sensitive major projects





- Fully ADA Accessible Playground
- 6,900 Square feet of Poured-in-Place Play Surface Area
- 100 % Funded through donations raised from the Pitkin Playground Committee
- EHPS Facilities managed the project
- Project Cost: \$439,910







## Norris School Classroom Refreshers

Before

- Low Cost / High Impact 15 Rooms @ \$4,800/room
- Paint, LED Lighting, Shades, Cabinet Doors

After







#### After



3<sup>rd</sup> year of District-wide initiative (6-18 classrooms/year), aim to continue momentum!





# Parking Lot / Driveway Crack Sealing



- Year 4 of annual program- EHHS, Norris,
   O'Brien, Hockanum, Pitkin, B.O.E and Facilities
- \$25k, maintain annually
- Keeps lots safe until repaving, maximizes useful life of newer surfaces
- Some schools/areas unrecoverable for treatment (ex. EHHS Rear Lot, Synergy)





# Gym Floor Restorations



**Before** 



Pitkin

O'Connell



Mayberry



# Gym Floor Restorations



## After

Revitalized older/original gym floors back to "Like New" condition



Custom center court logos with new "branding"





Reduced maintenance / increased safety

# O'Connell West Hallway Ceiling Upgrades





**Before** 



# O'Connell West Hallway Ceiling Upgrades



After



 New energy-efficient LED lightingbrighter at ½ the energy usage.

- Installed 5,550 sf of acoustical ceiling grid below original 1959 ceilings in halls and restrooms
- Integrated emergency lighting and exit signs to meet code
- \$63k project cost- huge impact for the \$\$!



## EHHS Elevator 1C Modernization

- Cylinder upgrades to meet new mandatory "double bottom" cylinder code
- Full modernization including jack, controller, power unit, door equipment, and cab/hall fixtures, and cap interior.
- Electrical and fire protection/alarm to meet new codes
- Total cost \$139,989









After



## EHHS Elevator 1C Modernization

# Main Car Interior Upgrade Included:

- Brushed Stainless Steel Fixtures
- Fire Service Feature
- Wood Laminate Wall Panels
- Ceiling & Lighting
- ADA Compliant
- New Doors
- Braille Plates
- New Flooring







## **EHHS Fitness Room Improvements**

**Before** 



After





## **EHHS Fitness Room Improvements**

#### **Improvements Included:**

- Floor Tile Abatement
- New Acoustical Suspended Ceiling
- New Lighting Fixtures (LED)
- Extended Fire Suppression Coverage
- New Rubber Flooring
- Key Fob Door Access
- Walls Patched & Painted

# Fitness Equipment Install Scheduled for October 2020



**Equipment rendering** 



# Heavy Equipment / Fleet

#### F-350 Plow Truck

- Downsized from F-550 for smaller areas
- Allows for re-use after plow duty portion of life cycle



#### **Steiner Tractor for EHMS**

- Multi-use machine
- Can share attachments with EHHS





# **EHMS Pool Filter Replacement**

- Originally scheduled for FY 2024, condition deteriorated quickly (existing was ~1988)
- Funded by Town contribution for pool facility use- \$70,761 total cost
- VFD Installed on pump motor for energy efficiency





# **EHHS Security Camera Upgrade**



- Funded by proceeds from Town sale of former North School building - \$80,131
- Originally in CIP for FY2023, moved up due to needs and funding availability
- Addition of 38 cameras
- New server and software upgrades
- Console configuration





# Silver Lane 2<sup>nd</sup> Floor Air Conditioning

- Added ductless-split style units to (4) second floor classroomsformerly the hottest rooms in the school!
- Project originally for (7) rooms, but downsized to fit budget.
- Fully funded by State LP Schools Grant- \$59,407
- Added solar shades to (8) rooms to reduce heat gain







# EHMS / EHHS Roofs

- Built-up style flat roofs were last replaced in 1992- will be
   30 years old at replacement time.
- Replace with EPDM system as completed on EHMS "C" Building and Langford
- Survey and conceptual design/estimate completed over the summer for Nov 2020 Referendum
- Referendum in November 2020 Presidential election year
- Several "problem areas" such as unused pool skylight systems will be addressed
- EHHS= 240,000 sf, \$7M project cost, \$2.3M Local Share
- EHMS= 155,543sf, \$4.6M project cost, \$1.6M Local Share

Replacement Targets= EHHS 2022, EHMS 2023





# **EHMS Field Renovation Project**


- Project designed with multiple stakeholders
- Fully funded by DEEP Grant (~\$600k)
- Town approvals in place
- Construction Spring 2021







# Silver Lane Shingled Roof Project



- OSCGR Grant Budget \$236,660 w/\$60k Local Share
- Work to Begin October 2020
- Last replaced in 1995/1998
- Removal/reinstallation of solar panels by Town's PPA vendor.





# Remaining FY2021 Projects in CIP

		J	
Funded		Not funded- On Hold	
Tolland Street Fire Alarm System	\$45,000	Hockanum - Gym Floor Repair and Overlay	\$70,000
EHHS Pool Locker Room Renovations	\$160,000	EHHS - CTE Area Hallway Ceiling Grid	\$26,000
Langford and O'Brien Wall Dividers	\$50,000	O'Connell West – Window Wall Replacement	\$794,279
Sunset Ridge Roof (Reflects Local Share only)	\$177,252	EHHS – Elevator 2D Modernization	\$143,284
EHMS Security Camera Expansion/Upgrade	\$69,010	Mayberry – Window Wall Replacement	\$761,429
Mayberry Security Improvements	\$41,000	EHMS - Pool Locker Room Renovations	\$155,000
EHHS Elevator 3A Upgrades	\$38,888	Sunset Ridge – Ductless Split Air Conditioning Systems	\$113,151
Norris – Boiler Replacement	\$110,000	Sunset Ridge Security Improvements	\$58,713



Hartford Schools

### **O&M Items**

- District Wide: Completed Painting of Classrooms & Hallways (300 gallons!)
- EHHS Locker Room; Painting of all Lockers and Walls
- EHHS Custodial Suite: Painting of Walls & Trim
- EHMS Stairwells: Painting of all stair treads, risers & railings
- Installation of Bottle Fill Stations (disabled water fountains due to COVID)
- Tree Removal: Damaged trees removed at Mayberry & Sunset Ridge Schools
- Pitkin Main Office Suite: Ductless Air Conditioning System installed
- Silver Lane SBHC Suite: Ductless Air Conditioning System installed
- Mayberry: Additional Interior & Exterior Signage Installed
- CIBA, EHHS, EHMS: Main Parking Lots Line Striped
- CIBA Faculty Work Room: New Cabinets and Relocated Privacy Panels



# **COVID-19 Preparedness**

- Enhanced Disinfection Protocols
- Provided Social Distancing Recommendations
- Reconfigured Classroom Layouts
- Installed Touch Free Hand Towels Dispensers
- Installed Touch Free Hand Sanitizing Stations
- Installed Touch Free Bottle Fill Fountains
- Provided SD Signage and Installation
- Installed Clear Plastic Barriers (offices)
- Purchased and distributed PPE for District





Schools that are the Pride of the Community

Thank You for your time!